

## **Required Erosion Control Measures Installation/Maintenance Agreement**

1. All erosion control practices as shown on the approved erosion control plan and/or directed by the Building Inspector shall be installed to maximize performance.
2. Erosion control practices shall be installed prior to land disturbance activities.
3. All erosion control practices shall be inspected daily and maintained properly.
4. Breaks and gaps in sediment controls shall be replaced. Decomposing straw bales shall be replaced.
5. Sediment shall be removed from sediment controls once it has reached a depth that is equal to half the sediment control's height.
6. All Sediment that moves off-site due to construction activity shall be cleaned before the end of work day or sooner if directed by the Village.
7. All Sediment that moves off-site due storm events shall be cleaned before the end of the next work day.
8. Non-tracking access drives shall be maintained throughout construction.
9. All erosion control practices shall be maintained until the disturbed soil is permanently stabilized.
10. All building materials must be properly managed and disposed of to prevent pollutants and debris from being carried off of the site by wind or runoff.

### **Submit form with Building Permit Application:**

Village of Caledonia, Building Inspection Department, 5043 Chester Lane, Racine, WI 53402

---

#### **AGREEMENT**

I hereby certify that I understand the construction site erosion control provisions of the Wisconsin Uniform Dwelling Code and the Village of Caledonia. I accept responsibility for carrying out the erosion control plan as approved by the Village of Caledonia. Not following the Erosion Control Plan may lead to violations and/or citations.

\_\_\_\_\_  
Name of Responsible Party

\_\_\_\_\_  
Telephone Number

\_\_\_\_\_  
Signature of Responsible Party

\_\_\_\_\_  
Date

\_\_\_\_\_  
Project Address

\_\_\_\_\_  
Telephone Number

\_\_\_\_\_  
Homeowner's Signature

\_\_\_\_\_  
Date